

## SB PI Schedule

Advertise Project	Thursday, September 20, 2018	Daily Record, Yakima Herald & Email Planholders
Advertise Project	Thursday, September 27, 2018	Daily Record, Yakima Herald & Email Planholders
Contractor pre-bid site visit	Monday, October 01, 2018	Meet at the KRD Office at 9:00 am
Contractor Bid Due Date	Friday, October 05, 2018	Due By 2:00 pm at the KRD Office
Contractor Bid Opening	Friday, October 05, 2018	Opening at 3:00 pm at the KRD Office
Award Contract To Selected Bidder	Tuesday, October 09, 2018	
Notice To Proceed For Materials Mobilization	Thursday, October 11, 2018	After Oct 11th, Board Meeting
Irrigation Water Off	Monday, October 15, 2018	
Pre-Construction Meeting & Site Visit	Monday, October 15, 2018	9:00 at the KRD Office
Fish Water Off	Thursday, November 01, 2018	
Begin Work Inside Canal	Not Without Project Engineer, Goetech & KRD Approval	No sooner than Nov 1st
Project Substantial Completion	Monday, April 01, 2019	Canal Fully Operational Including Deliveries
Project Completion	Wednesday, May 01, 2019	All Road & Fencing Completed